

Federal Project Number	State Project Number	State Contract Number	County	Route	Route Termini	Type of Work	Letting Date	Estimated Project Completion Date	Contractor	Contract Amount Recovery Act Portion Only	Open to Traffic Date
TDOT-Let Projects											
0061022	01004-3243-94	CNH650	Anderson	SR-61	BRIDGE OVER POPLAR CREEK, LM 2.43	Bridge Replacement	6/12/2009	7/29/2011	Mid-State Construction Company, Inc.	\$1,579,079.10	8/31/2011
0095007	01013-8225-14	CNH660	Anderson	SR-95	FROM MELTON LAKE ROAD TO SR-61	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$426,522.78	11/4/2009
0116010	01015-8242-14	CNH536	Anderson	SR-116	FROM NORTH OF BRADEN FLATS LANE TO SR-330	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$471,905.95	8/27/2009
0100047	01036-3404-94	CNH513	Anderson	BINKLEY ACRES ROAD	BRIDGE OVER BRUSHY FORK CREEK, LM 0.06	Bridge Replacement	6/12/2009	5/15/2010	Wright Brothers Construction Company, Inc.	\$426,216.17	5/7/2010
0100048	01946-3409-94	CNH589	Anderson	YARNELL ROAD	BRIDGE OVER LITTLE DISMAL CREEK, LM 0.96 NEAR CLINTON	Bridge Replacement	5/8/2009	6/30/2010	Bell & Associates Construction, L.P.	\$190,090.24	4/9/2010
0100049	01946-3411-94	CNH704	Anderson	HALF MOON ROAD	BRIDGE OVER STONEY FLAT CREEK, LM 0.10	Bridge Replacement	6/12/2009	12/15/2009	Mark McKinnon Construction Co., LLC	\$193,483.50	12/15/2009
9117011	01950-3522-94	CNH589	Anderson	YARNELL ROAD	BRIDGE OVER LITTLE DISMAL CREEK, LM 0.80 IN CLINTON	Bridge Replacement	5/8/2009	6/30/2010	Bell & Associates Construction, L.P.	\$260,666.86	4/9/2010
0437002	02437-3204-14	CNH705	Bedford	SR-437PROP	SHELBYVILLE BYPASS, SR-10 NORTH OF SHELBYVILLE TO SR-16 EAST OF SHELBYVILLE	New Construction Road	6/12/2009	7/31/2011	Wright Paving Contractors, Inc.	\$13,687,351.62	8/23/2011
0391015	03002-8221-14	CNH561	Benton	SR-391	FROM SR-1 TO SR-1	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$1,389,361.64	8/11/2009
0069068	03004-8226-14	CNH561	Benton	SR-69	FROM SOUTH OF SR-1 TO SOUTH OF SR-391	Resurfacing	5/8/2009	9/1/2009	Delta Contracting Company, LLC	\$466,540.07	8/11/2009
0147002	03040-8215-14	CNH706	Benton	SR-147	FROM SR-69A TO PINE GROVE ROAD	Resurfacing	5/8/2009	11/15/2009	Delta Contracting Company, LLC	\$735,077.80	11/15/2009
0030047	04002-8214-14	CNH675	Bledsoe	SR-30	FROM WEST OF CRANWELL ROAD RT TO SR-28	Resurfacing	6/12/2009	11/15/2009	Thomas Brothers Construction Company, Inc.	\$695,606.00	11/25/2009
0443002	04443-8203-14	CNH675	Bledsoe	SR-443	FROM 90 DEGREE TURN TO RHEA COUNTY LINE	Resurfacing	6/12/2009	11/15/2009	Thomas Brothers Construction Company, Inc.	\$72,161.00	11/25/2009
0500039	05945-3486-94	CNH538	Blount	THOMPSON BRIDGE ROAD	BRIDGE OVER NINE MILE CREEK, LM 0.01	Bridge Replacement	5/8/2009	10/31/2010	Mountain States Contractors, LLC	\$1,260,585.25	10/31/2010
0500040	05945-3487-94	CNH515	Blount	REGAN MILL ROAD	BRIDGE OVER NINE MILE CREEK, LM 0.21	Bridge Replacement	5/8/2009	9/13/2011	Wright Brothers Construction Company, Inc.	\$325,303.16	2/8/2011
0751118	06001-8166-44	CNH606	Bradley	I-75	FROM EAST OF SR-60 TO SOUTH OF MCMINN COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Talley Construction Company, Inc.	\$3,859,501.04	9/25/2009
0002094	06002-8220-14	CNH501	Bradley	SR-2	FROM CLEVELAND CITY LIMITS TO SR-40	Resurfacing	5/8/2009	9/30/2009	Talley Construction Company, Inc.	\$668,288.63	7/29/2009
0308006	06017-8209-14	CNH586	Bradley	SR-308	FROM I-75 TO SR-2	Resurfacing	5/8/2009	9/30/2009	Talley Construction Company, Inc.	\$701,406.85	8/29/2009
0074006	06010-8222-14	CNH505	Bradley	SR-74	From SR-74 Southbound (Broad Street) to SR-2 (US-11) in Cleveland	Resurfacing	3/19/2010	8/15/2010	Talley Construction Company, Inc.	\$151,849.00	8/15/2010
0009060	07003-3236-94	CNH573	Campbell	SR-9	BRIDGE OVER CSX R/R, LM 26.77, IN LAFOLLETTE	Bridge Replacement	7/17/2009	1/15/2012	Potter South East LLC	\$4,705,895.87	
0297002	07026-8208-14	CNH703	Campbell	SR-297	FROM WEST OF LICK FORK LANE LEFT TO EAST OF LITTLE ELK CREEK ROAD	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$869,565.07	11/13/2009
0096024	08004-8211-14	CNH502	Cannon	SR-96	FROM RUTHERFORD COUNTY LINE TO WILSON COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	LoJac Enterprises, Inc.	\$862,493.20	8/3/2009
0146004	08006-8205-14	CNH615	Cannon	SR-146	FROM SR-1 TO DEKALB COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Strawser Construction Inc.	\$420,795.37	9/14/2009
0022057	09006-3215-94	CNH577	Carroll	SR-22	BRIDGES OVER OVERFLOW, LM 12.72; BEAVER CREEK, LM 12.85 & OVERFLOW, LM 12.95 IN HUNTINGDON	Bridge Replacement	5/8/2009	6/30/2010	Dement Construction Company, LLC	\$2,331,197.60	6/30/2010
0900031	09029-3406-94	CNH508	Carroll	Westport Road	Bridges over the Big Sandy River LM 7.64 and Overflow LM 7.56	Bridge Replacement	3/20/2009	5/1/2010	Mountain States Contractors, LLC	\$1,638,921.00	4/15/2010
0037014	10003-8263-14	CNH571	Carter	SR-37	FROM NORTH OF CROOK STREET TO BRIDGE OVER WATAUGA RIVER	Resurfacing	5/8/2009	9/30/2009	Summers-Taylor, Inc.	\$2,387,100.85	9/30/2009
0143006	10012-8219-14	CNH665	Carter	SR-143	FROM NORTH CAROLINA STATE LINE TO SR-37	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$2,032,166.05	11/13/2009
0173007	10018-8207-14	CNH665	Carter	SR-173	FROM UNICOI COUNTY LINE TO SR-37	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$321,379.52	11/13/2009
0361003	10021-8215-14	CNH571	Carter	SR-361	FROM SR-359 TO SR-37	Resurfacing	5/8/2009	9/30/2009	Summers-Taylor, Inc.	\$1,472,882.65	9/30/2009
1000025	10022-3412-94	CNH523	Carter	Steel Bridge Road (Wilbur Dam Rd)	Bridge over the Watauga River (LM 1.72)	Bridge Replacement	3/20/2009	8/31/2010	Charles Blalock & Sons, Inc.	\$1,547,982.09	9/3/2010
9103013	10951-3553-54	CNH719	Carter	LYNN AVENUE	FROM SR-67 (BROAD STREET) TO EAST ELK AVENUE IN ELIZABETHTON	Reconstruction	8/7/2009	9/30/2010	Summers-Taylor, Inc.	\$1,078,619.00	11/18/2010
0251012	11014-8217-14	CNH550	Cheatham	SR-251	FROM SR-249 TO DAVIDSON COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Eubank Asphalt Paving & Sealing	\$566,936.25	6/19/2009
1100027	11945-3485-94	CNH532	Cheatham	SPRING CREEK ROAD	BRIDGE OVER SPRING CREEK, LM 0.32	Bridge Replacement	5/8/2009	6/14/2010	Concrete Structures, Inc.	\$465,538.22	5/27/2010
0225003	12046-8214-14	CNH646	Chester	SR-225	FROM OLD FRIENDSHIP ROAD TO MONTEZUMA ROAD	Resurfacing	6/12/2009	11/15/2009	Delta Contracting Company, LLC	\$557,243.60	11/15/2009
0033077	13003-8239-14	CNH661	Claiborne	SR-33	FROM SOUTH OF MOLLY HOLLOW ROAD TO SOUTH OF OLD SR-33	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$513,050.98	11/9/2009
0052057	14002-8252-14	CNH503	Clay	SR-52	FROM EAST END OF CUMBERLAND RIVER BRIDGE TO SR-53	Resurfacing	5/8/2009	9/30/2009	Highways, Inc.	\$289,752.00	9/23/2009
0009059	15003-8238-14	CNH702	Cocke	SR-9	FROM SR-35 TO WHITE OAK AVENUE	Resurfacing	6/12/2009	11/15/2009	Charles Blalock & Sons, Inc.	\$1,654,268.00	9/22/2009

Federal Project Number	State Project Number	State Contract Number	County	Route	Route Termini	Type of Work	Letting Date	Estimated Project Completion Date	Contractor	Contract Amount Recovery Act Portion Only	Open to Traffic Date
TDOT-Let Projects											
1500050	15083-3404-94	CNH516	Cocke	Splashaway Road	Bridge over Sinking Creek (LM 0.04)	Bridge Replacement	3/20/2009	9/1/2009	Charles Blalock & Sons, Inc.	\$169,068.75	9/10/2009
0242129	16001-8169-44	CNH609	Coffee	I-24	FROM RAMP FROM SR-55 (McMINNVILLE HWY) TO RAMP FROM AEDC	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$4,748,133.20	9/30/2009
0242130	16001-8170-44	CNH671	Coffee	I-24	FROM NOAH FORK CREEK TO RAMP FROM SR-2 EB	Resurfacing	6/12/2009	11/15/2009	Wright Paving Contractors, Inc.	\$3,134,461.80	11/15/2009
0002098	16003-3237-94	CNH625	Coffee	SR-2	BRIDGE OVER DUCK RIVER, LM 12.72 IN MANCHESTER	Bridge Replacement	5/8/2009	10/15/2012	Highways, Inc.	\$4,898,313.48	
0002096	16004-8207-14	CNH603	Coffee	SR-2	FROM RUTHERFORD COL TO OLD HWY 41 (LT)	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$764,213.07	9/30/2009
0127013	16023-3209-94	CNH509	Coffee	SR-127	BRIDGE OVER I-24, LM 3.75	Bridge Replacement	5/8/2009	8/31/2010	Highways, Inc.	\$3,457,005.83	8/25/2010
1600016	16951-3552-94	CNH548	Coffee	MCKELLAR DRIVE	BRIDGE OVER LITTLE DUCK RIVER, LM 0.35, IN MANCHESTER	Bridge Replacement	6/12/2009	10/3/2010	Wright Brothers Construction Company, Inc.	\$488,597.20	10/15/2010
0028039	18005-8220-14	CNH596	Cumberland	SR-28	FROM NORTH OF WINNINGHAM ROAD TO SR-68	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$539,474.00	8/11/2009
0101015	18038-3236-14	CNH695	Cumberland	SR-101	FROM SR-282 TO SR-392	Reconstruction	6/12/2009	7/31/2012	Rogers Group, Inc.	\$15,665,292.93	
0403142	19003-3191-44	CNH635	Davidson	I-40	INTERCHANGE AT BRILEY PARKWAY/ROBERTSON ROAD (PHASE 2)	Reconstruction	5/8/2009	8/15/2011	Bell & Associates Construction, L.P.	\$24,486,605.87	7/15/2011
0403140	19003-3192-44	CNH635	Davidson	SR-155	ROBERTSON ROAD, BRIDGE OVER I-40	Bridge Replacement	5/8/2009	8/15/2011	Bell & Associates Construction, L.P.	\$3,105,049.67	7/15/2011
0403141	19003-8193-44	CNH627	Davidson	I-40	FROM CHARLOTTE PIKE TO OVERHEAD BRIDGE AT WESTBORO DRIVE	Resurfacing	5/8/2009	10/8/2009	LoJac Enterprises, Inc.	\$1,370,180.50	10/8/2009
0403143	19003-8194-44	CNH699	Davidson	I-40	FROM SR-1 TO CHARLOTTE PIKE	Resurfacing	6/12/2009	11/15/2009	LoJac Enterprises, Inc.	\$1,773,181.90	11/13/2009
4404077	19014-8153-44	CNH700	Davidson	I-440	FROM I-40 TO I-24	Restoration & Rehabilitation	6/12/2009	4/30/2010	LoJac, Inc.	\$4,334,787.50	6/6/2010
0012038	19036-8220-14	CNH551	Davidson	SR-12	FROM I-65 TO SR-112	Resurfacing	5/8/2009	9/30/2009	LoJac Enterprises, Inc.	\$1,034,635.15	9/21/2009
0106025	19045-8242-14	CNH701	Davidson	SR-106	FROM HARDING PLACE TO I-440	Resurfacing	6/12/2009	9/30/2009	HMA Contractors, LLC	\$1,824,525.60	9/3/2009
0386011	19180-3209-94	CNJ514	Davidson	SR-386	From I-65 to Center Point Road	Widening	12/10/2010	11/14/2011	Sessions Paving Company	\$105,605.00	11/11/2011
1900029	19959-3546-94	CNH624	Davidson	CHESTNUT STREET	BRIDGE OVER CSX R/R, LM 1.57, IN NASHVILLE	Bridge Replacement	6/12/2009	7/8/2010	Bell & Associates Construction, L.P.	\$1,598,596.00	4/27/2010
0100045	20019-8228-14	CNH565	Decatur	SR-100	FROM SR-69 TO BRIDGE AT RUSHING CREEK	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$510,149.95	8/24/2009
0202015	20023-8215-14	CNH565	Decatur	SR-202	FROM SR-114 TO SR-69	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$709,205.18	8/24/2009
0146005	21007-8225-14	CNH615	Dekalb	SR-146	FROM CANNON COUNTY LINE TO NORTH OF BRIDGE OVER PINE CREEK	Resurfacing	5/8/2009	9/30/2009	Strawser Construction Inc.	\$248,751.38	9/14/2009
4600018	22004-3215-94	CNJ515	Dickson	SR-46	BRIDGE OVER YELLOW CREEK (L.M. 17.51)	Bridge Replacement	10/29/2010	4/15/2012	CONCRETE STRUCTURES, INC.	\$900,000.00	
0046012	22004-8244-14	CNH556	Dickson	SR-46	FROM ROBIN HOOD ROAD TO SR-1 BYPASS	Resurfacing	5/8/2009	9/30/2009	Eubank Asphalt Paving & Sealing	\$1,567,273.95	7/23/2009
0057045	24006-8247-14	CNH682	Fayette	SR-57	FROM COWAN LOOP ROAD TO SR-18	Resurfacing	6/12/2009	11/15/2009	Standard Construction Company, Inc.	\$348,294.00	10/28/2009
0194011	24014-8218-14	CNH681	Fayette	SR-194	FROM SR-15 TO SR-59	Resurfacing	6/12/2009	11/15/2009	Standard Construction Company, Inc.	\$551,969.20	11/5/2009
2400032	24022-3416-94	CNH547	Fayette	FEATHERS CHAPEL ROAD	BRIDGE OVER TREADVILLE CREEK, LM 7.08	Bridge Replacement	6/12/2009	12/15/2009	Ferrell Paving, Inc.	\$314,488.43	12/15/2009
5572001	24946-3501-94	CNJ504	Fayette	Fisherville Lake Road	Fisherville Lake Road and Monterey Drive	Resurfacing	3/19/2010	8/15/2010	Standard Construction Company, Inc.	\$335,776.75	6/24/2010
0052058	25004-8225-14	CNH679	Fentress	SR-52	FROM EAST OF BRIDGE OVER SR-28 TO SR-296	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$718,741.20	10/29/2009
2500024	25945-3468-94	CNH522	Fentress	Delk Creek Road	Bridge over Delk Creek (LM 3.22)	Bridge Replacement	3/20/2009	10/1/2009	Mid-State Construction Company, Inc.	\$425,820.65	10/13/2009
0325007	25008-8208-14	CNH679	Fentress-Pickett	SR-325	FROM FENTRESS-PICKETT COUNTY LINE TO SR-28 IN PICKETT COUNTY	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$218,920.94	10/29/2009
0015157	26002-8241-14	CNH590	Franklin	SR-15	FROM NORTH OF SR-56 TO GRUNDY COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Tinsley Asphalt, LLC	\$593,642.75	9/25/2009
0076051	27009-3213-14	CNH677	Gibson	SR-76	FROM SR-43 IN MILAN TO NEAR THE CARROLL COUNTY LINE	Reconstruction	6/12/2009	12/2/2012	Ford Construction Company	\$17,913,043.48	
2700051	27945-3486-94	CNH507	Gibson	McMurry Road	Bridges over Branch (LM 0.31), Davis Creek (LM 2.12) and Reagan Creek (LM 2.23)	Bridge Replacement	3/20/2009	5/1/2010	Ford Construction Company	\$924,418.01	4/30/2010
0007020	28002-8226-14	CNH641	Giles	SR-7	FROM POLLY ROAD TO SR-15	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$847,764.00	8/31/2009
2800033	28945-3496-94	CNH511	Giles	ELLA WEST ROAD	BRIDGE OVER EAST FORK OF LYNN CREEK, LM 2.42	Bridge Replacement	5/8/2009	11/15/2009	Concrete Structures, Inc.	\$190,809.70	11/18/2009
2800032	28945-3497-94	CNH510	Giles	Earl Townsend Road	Bridge over the West Fork of Shoal Creek (LM 0.07)	Bridge Replacement	3/20/2009	11/1/2009	RaCon, Inc.- Tennessee	\$248,819.74	11/30/2009
0070015	30007-8235-14	CNH664	Greene	SR-70	FROM RAMP TO I-81 TO HAWKINS COUNTY LINE	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$801,541.50	9/22/2009

Federal Project Number	State Project Number	State Contract Number	County	Route	Route Termini	Type of Work	Letting Date	Estimated Project Completion Date	Contractor	Contract Amount Recovery Act Portion Only	Open to Traffic Date
TDOT-Let Projects											
9104011	30950-3576-94	CNH619	Greene	HANNAH STREET (OLD TUSCULUM ROAD)	BRIDGE OVER HOLLEY CREEK, LM 0.14 IN GREENEVILLE	Bridge Replacement	5/8/2009	12/15/2009	Summers-Taylor, Inc.	\$272,819.65	10/20/2009
0056058	31005-3259-94	CNH549	Grundy	SR-56	BRIDGE OVER FIRESCALD CREEK, LM 21.30, IN ALTAMONT	Bridge Replacement	6/12/2009	5/31/2012	Mountain States Contractors, LLC	\$1,537,372.60	8/30/2011
0343007	32080-8203-14	CNH542	Hamblen	SR-343	FROM SR-32 TO SR-34	Resurfacing	6/12/2009	11/1/2009	APAC-Atlantic, Inc.	\$662,146.65	11/14/2009
0751126	33005-3174-44	CNH655	Hamilton	I-75	WELCOME CENTER NEAR GEORGIA STATE LINE	Landscaping	6/12/2009	4/15/2010	CHW Landscaping, Inc	\$127,779.38	4/7/2010
0002095	33008-8219-14	CNH598	Hamilton	SR-2	FROM LILAC AVENUE TO NORFOLK SOUTHERN R/R OVERPASS	Resurfacing	5/8/2009	9/30/2009	Highways, Inc.	\$769,795.00	9/30/2009
0008041	33015-3261-54	CNH693	Hamilton	SR-8	RINGGOLD ROAD, INTERSECTION AT CAMP JORDAN PARKWAY	Safety	6/12/2009	12/15/2009	Stansell Electric Co., Inc.	\$122,171.50	12/22/2009
0029070	33036-8286-14	CNH505	Hamilton	SR-29	FROM OVERHEAD OVER DAYTON PIKE TO OLD DAYTON PIKE	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$1,787,942.11	9/30/2009
0058032	33044-8245-14	CNH678	Hamilton	SR-58	FROM NORTH OF RUNYAN ROAD TO SOUTH OF SR-60	Resurfacing	6/12/2009	11/15/2009	Highways, Inc.	\$409,884.00	11/15/2009
0100046	35007-8219-14	CNH566	Hardeman	SR-100	FROM OLD SR-18 TO CHESTER COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Standard Construction Company, Inc.	\$574,508.70	9/30/2009
3500037	35041-3411-94	CNH512	Hardeman	Teague Road	Bridge over Clover Creek (LM 2.04)	Bridge Replacement	3/20/2009	5/1/2010	Ford Construction Company	\$685,709.85	10/5/2009
3500036	35068-3412-94	CNH636	Hardeman	VAN BUREN ROAD	BRIDGE OVER HAMER CREEK, LM 11.13	Bridge Replacement	5/8/2009	10/14/2009	Volunteer Bridge Construction, Inc.	\$467,216.55	10/14/2009
3500038	35945-3485-94	CNH530	Hardeman	PARK SWAIN ROAD	BRIDGE OVER INDIAN CREEK, LM 3.21	Bridge Replacement	5/8/2009	8/31/2010	Dement Construction Company, LLC	\$926,638.39	8/25/2010
0069070	36005-8239-14	CNH691	Hardin	SR-69	FROM HOLLAND CREEK ROAD TO SR-226	Resurfacing	6/12/2009	11/15/2009	Delta Contracting Company, LLC	\$1,239,888.83	10/1/2009
0344006	37015-8212-14	CNH543	Hawkins	SR-344	FROM SR-113 TO HOLSTON RIVER BRIDGE	Resurfacing	5/8/2009	9/30/2009	APAC-Atlantic, Inc.	\$420,070.79	10/9/2009
3700028	37042-3403-94	CNH517	Hawkins	Okolona Road	Bridge over Alexander Creek (LM 0.38)	Bridge Replacement	3/20/2009	5/1/2010	Highways, Inc.	\$499,484.60	11/10/2009
0001244	38003-8226-14	CNH684	Haywood	SR-1	FROM TIPTON COUNTY LINE TO OVERFLOW BRIDGE	Resurfacing	6/12/2009	11/15/2009	Ford Construction Company	\$802,995.50	11/14/2009
0076058	38007-8227-14	CNH567	Haywood	SR-76	FROM FAYETTE COUNTY LINE TO SR-179 RT	Resurfacing	5/8/2009	9/30/2009	Ford Construction Company	\$1,231,097.00	7/29/2009
0402087	39001-8168-44	CNH569	Henderson	I-40	FROM MADISON COUNTY LINE TO SR-104	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$1,894,134.67	8/17/2009
0356001	40007-8204-14	CNH583	Henry	SR-356	FROM SR-69/54 TO SR-76	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$507,771.15	8/28/2009
0069069	40009-8209-14	CNH583	Henry	SR-69A	FROM SCARBOROUGH RD TO SR-69	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$1,107,265.85	8/28/2009
0218006	40116-3210-14	CNH611	Henry	SR-218	FROM SR-54 WEST OF PARIS TO SR-69 NORTHWEST OF PARIS	New Construction Road	5/8/2009	10/31/2010	Vaughn Contractors, Inc.	\$7,381,481.29	10/28/2010
0049020	42002-8210-14	CNH657	Houston	SR-49	FROM SR-147 TO SR-13	Resurfacing	6/12/2009	8/26/2009	Eubank Asphalt Paving & Sealing	\$676,304.07	8/26/2009
0013033	43005-8241-14	CNH667	Humphreys	SR-13	FROM NORTH OF TUMBLING CREEK ROAD TO SOUTH OF PUMPKIN CREEK	Resurfacing	6/12/2009	8/7/2009	Eubank Asphalt Paving & Sealing	\$1,116,639.68	8/7/2009
4400052	44057-3403-94	CNJ506	Jackson	Bridge on Overton Cemetary Road over Roaring River	Overton Cemetary Road, Bridge over Roaring River, LM 0.07	Bridge Replacement	3/19/2010	5/31/2011	Concrete Structures, Inc.	\$430,000.00	6/8/2011
0167004	46009-8214-14	CNH718	Johnson	SR-167	FROM LITTLE DRY RUN ROAD TO SR-34	Resurfacing	7/17/2009	11/15/2009	Maymead, Inc.	\$1,360,642.45	11/15/2009
0753147	47007-8139-44	CNH607	Knox	I-75	FROM I-640 TO SOUTH OF CALLAHAN DRIVE AND ON I-275, FROM CONCRETE PAVEMENT TO I-640	Resurfacing	5/8/2009	9/30/2009	APAC-Atlantic, Inc.	\$2,324,272.45	10/16/2009
0131020	47027-8219-14	CNH608	Knox	SR-131	FROM SR-33 TO SR-331	Resurfacing	5/8/2009	10/15/2009	APAC-Atlantic, Inc.	\$750,152.50	10/22/2009
0131025	47039-3238-54	CNH721	Knox	SR-131/Lovell Road	From west of Pellissippi Parkway to Schaeffer Road	Widening	12/11/2009	7/14/2011	Rogers Group, Inc.	\$2,285,823.00	7/31/2011
0131022	47039-8237-14	CNH662	Knox	SR-131	FROM SR-9 TO WEST OF GILL ROAD	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$417,749.50	11/12/2009
9109130	47956-3523-54	CNH670	Knox	CAMPBELL STATION ROAD	FROM PARKSIDE DRIVE TO JAMESTOWN BOULEVARD IN FARRAGUT	Reconstruction	6/12/2009	11/30/2010	APAC-Atlantic, Inc.	\$2,141,245.45	11/30/2010
0034070	47021-8209-14	CNJ503	Knox	SR-34	From SR-9 (US-25W) to the Jefferson County Line	Resurfacing	3/19/2010	8/15/2010	APAC-Atlantic, Inc.	\$663,553.00	6/24/2010
0078015	48005-8215-14	CNH649	Lake	SR-78	FROM SR-21 TO VAN WORKS ROAD	Resurfacing	6/12/2009	11/15/2009	Ford Construction Company	\$466,453.00	8/26/2009
0003110	49001-8297-14	CNH568	Lauderdale	SR-3	FROM TIPTON COUNTY LINE TO STATE HIGHWAY GARAGE	Resurfacing	5/8/2009	9/30/2009	Ford Construction Company	\$1,324,265.30	9/29/2009
0006070	50001-8262-14	CNH630	Lawrence	SR-6	FROM BUSBY ROAD TO LEOMA	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$1,935,776.65	7/30/2009
0006072	50001-8263-14	CNH692	Lawrence	SR-6	FROM LAWRENCEBURG TO ALEXANDER SPRINGS ROAD	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$1,661,000.00	11/9/2009
5000014	50945-3460-94	CNH500	Lawrence	LONG BRANCH ROAD	BRIDGE OVER LONG BRANCH, LM 3.16	Bridge Replacement	5/8/2009	4/15/2010	Concrete Structures, Inc.	\$385,157.25	4/19/2010
5000015	50945-3461-94	CNH652	Lawrence	PINEY ROAD	BRIDGE OVER PINEY BRANCH, LM 11.62	Bridge Replacement	6/12/2009	12/1/2009	Curbers, Inc.	\$375,336.30	12/31/2009

Federal Project Number	State Project Number	State Contract Number	County	Route	Route Termini	Type of Work	Letting Date	Estimated Project Completion Date	Contractor	Contract Amount Recovery Act Portion Only	Open to Traffic Date
TDOT-Let Projects											
0275006	52021-8217-14	CNH697	Lincoln	SR-275	FROM NEAR 4-WAY STOP TO SR-15 EAST	Resurfacing	6/12/2009	9/15/2009	Wright Paving Contractors, Inc.	\$286,063.18	9/15/2009
0752037	53002-8156-44	CNH621	Loudon	I-75	FROM TENNESSEE RIVER BRIDGE TO SR-73 INTERCHANGE	Resurfacing	5/8/2009	9/30/2009	APAC-Atlantic, Inc.	\$4,911,590.51	8/31/2009
0002092	53004-8242-14	CNH576	Loudon	SR-2	FROM WEST OF SR-73 TO WEST OF SR-1	Resurfacing	5/8/2009	9/30/2009	APAC-Atlantic, Inc.	\$827,086.55	9/23/2009
0052059	56003-8256-14	CNH685	Macon	SR-52	FROM LAFAYETTE CITY LIMITS TO NEAR BUTLER ROAD	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$1,138,477.40	10/26/2009
0056057	56005-8227-14	CNH698	Macon	SR-56	FROM JACKSON COUNTY LINE TO SR-262	Resurfacing	6/12/2009	10/8/2009	Highways, Inc.	\$85,684.00	10/8/2009
0262009	56020-8201-14	CNH698	Macon	SR-262	FROM SR-56 TO JACKSON COUNTY LINE	Resurfacing	6/12/2009	10/8/2009	Highways, Inc.	\$89,186.00	10/8/2009
5600045	56946-3425-94	CNH595	Macon	CARR BRANCH ROAD	BRIDGE OVER CARR CREEK, LM 0.89	Bridge Replacement	5/8/2009	4/30/2010	Eatherly Group, Inc.	\$296,765.43	4/30/2010
5600046	56946-3428-94	CNH546	Macon	West Wixtown Road	Bridge over the West Fork of Long Creek (LM 1.00)	Bridge Replacement	3/20/2009	11/1/2009	Concrete Structures, Inc.	\$281,265.25	9/9/2009
0018025	57010-8214-14	CNH562	Madison	SR-18	FROM MERIDIAN CREEK TO BRIDGE OVER ABANDONED R/R	Resurfacing	5/8/2009	9/30/2009	Ford Construction Company	\$879,324.90	9/30/2009
0020045	57012-8211-14	CNH578	Madison	SR-20	FROM POPLAR CORNER ROAD TO BRIDGE OVER OLD SR-20	Resurfacing	5/8/2009	9/30/2009	Delta Contracting Company, LLC	\$1,471,854.65	8/6/2009
0223009	57058-8228-14	CNH563	Madison	SR-223	FROM SOUTH OF LOWER BROWNSVILLE RD TO BRIDGE OVER I-40	Resurfacing	5/8/2009	9/30/2009	Ford Construction Company	\$408,520.10	9/30/2009
0401317	57201-8134-44	CNH580	Madison	I-40	FROM WEST OF EXIT 74 TO EAST OF EXIT 83 (Excludes LM 13.59 to LM 15.57)	Resurfacing	5/8/2009	9/30/2009	Ford Construction Company	\$2,999,840.80	9/30/2009
5700066	57946-3452-94	CNH535	Madison	JOHN ANDERSON ROAD	BRIDGES OVER BRANCHS, LM 1.46 AND LM 1.51	Bridge Replacement	5/8/2009	11/30/2009	King Construction Co., Inc.	\$286,785.03	11/25/2009
9406008	57951-3571-94	CNH707	Madison	SECOND STREET	BRIDGE OVER ANDERSON BRANCH, LM 0.07, IN JACKSON	Bridge Replacement	6/12/2009	4/20/2010	Dement Construction Company, LLC	\$341,777.54	4/16/2010
0156006	58024-8215-14	CNH599	Marion	SR-156	FROM MARION-FRANKLIN FOREST TO ORME MOUNTAIN ROAD	Resurfacing	5/8/2009	9/30/2009	Tinsley Asphalt, LLC	\$384,988.60	8/25/2009
0242127	58100-8155-44	CNH666	Marion	I-24	FROM SR-27/150 TO TENNESSEE RIVER BRIDGE	Resurfacing	6/12/2009	11/15/2009	Highways, Inc.	\$2,194,781.00	11/13/2009
0011051	59003-8220-14	CNH552	Marshall	SR-11	FROM CHAPEL HILL CITY LIMITS TO WILLIAMSON COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Wright Paving Contractors, Inc.	\$786,863.89	8/20/2009
0373007	59007-3212-14	CNH644	Marshall	SR-373	(MOORESVILLE HIGHWAY), I-65 TO EAST OF SR-417 IN LEWISBURG	Reconstruction	5/8/2009	7/9/2012	Civil Constructors, Inc.	\$16,987,294.17	
0007021	60003-8222-14	CNH553	Mauzy	SR-7	FROM GILES COUNTY LINE TO SOUTH OF SR-50	Resurfacing	5/8/2009	9/30/2009	LoJac Enterprises, Inc.	\$1,463,248.40	9/4/2009
9302016	60950-3540-94	CNH683	Mauzy	INDUSTRIAL PARK ROAD	BRIDGE OVER THE DUCK RIVER, LM 0.70 IN COLUMBIA	Bridge Replacement	6/12/2009	9/15/2010	Dement Construction Company, LLC	\$2,448,984.29	9/7/2010
0002097	54002-8237-14	CNH708	McMinn	SR-2	FROM NORTH OF NIOTA TO MONROE COUNTY LINE	Resurfacing	6/12/2009	11/15/2009	APAC-Atlantic, Inc.	\$379,839.50	9/23/2009
0015141	55003-3221-14	CNH716	McNairy	SR-15	FROM NEAR SR-225 TO SANDY FLAT ROAD	Reconstruction	6/12/2009	11/15/2011	Delta Contracting Company, LLC	\$21,194,889.65	10/10/2011
0015158	55003-8225-14	CNH564	McNairy	SR-15	FROM SR-5 (US-45 LEFT) TO SR-5 (US-45 RIGHT)	Resurfacing	5/8/2009	10/5/2009	Standard Construction Company, Inc.	\$969,975.80	10/5/2009
5500050	55019-3421-94	CNH601	McNairy	SULPHUR SPRINGS ROAD	BRIDGE OVER MOSSES CREEK, LM 3.29	Bridge Replacement	5/8/2009	7/15/2010	Volunteer Bridge Construction, Inc.	\$485,984.55	7/15/2010
6100021	61945-3448-94	CNH527	Meigs	LAMONTVILLE ROAD	BRIDGE OVER PRICE CREEK, LM 4.39	Bridge Replacement	5/8/2009	5/15/2010	Simpson Bridge Company, Inc.	\$484,056.30	4/5/2010
0060017	98026-8284-14	CNH653	Meigs-Rhea	SR-60	FROM NEAR MCINTRUFF ROAD IN MEIGS COUNTY TO NEAR FIVE POINTS ROAD IN RHEA COUNTY	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$664,717.45	11/12/2009
6200023	62057-3403-94	CNH521	Monroe	GRIFFITH BRANCH ROAD	BRIDGE OVER NOTCHY CREEK, LM 3.35	Bridge Replacement	5/8/2009	11/30/2009	Charles Blalock & Sons, Inc.	\$551,027.90	12/4/2009
6200022	62945-3471-94	CNH518	Monroe	Belcher Gap Road	Bridge over Notchy Creek (LM 0.88)	Bridge Replacement	3/20/2009	10/31/2009	Charles Blalock & Sons, Inc.	\$310,453.05	10/26/2009
0012039	63005-8241-14	CNH620	Montgomery	SR-12	FROM SR-374 TO KENTUCKY STATE LINE	Resurfacing	6/12/2009	11/15/2009	Eubank Asphalt Paving & Sealing	\$1,404,991.75	11/5/2009
0238003	63045-8210-14	CNH642	Montgomery	SR-238	FROM SR-76 TO KENTUCKY STATE LINE	Resurfacing	6/12/2009	11/15/2009	Eubank Asphalt Paving & Sealing	\$563,413.80	11/3/2009
0052055	65004-8221-14	CNH526	Morgan	SR-52	FROM END OF BRIDGE OVER CLEAR FORK RIVER TO SCOTT COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$645,349.12	9/30/2009
0089016	66021-3203-94	CNH592	Obion	SR-89	BRIDGE OVER GRASSY CREEK, LM 6.14	Bridge Replacement	5/8/2009	5/31/2010	Ford Construction Company	\$1,010,617.29	5/21/2010
0294002	67013-8207-14	CNH617	Overton	SR-294	FROM SR-111 TO OAKLEY-ALLONS ROAD	Resurfacing	5/8/2009	9/30/2009	Highways, Inc.	\$434,834.00	9/12/2009
0325008	69006-8221-14	CNH679	Pickett	SR-325	FROM WEST OF HILL ROAD TO FENTRESS COUNTY LINE	Resurfacing	6/12/2009	11/15/2009	Rogers Group, Inc.	\$357,434.47	10/29/2009
0033076	70003-3238-14	CNH645	Polk	SR-33	FROM BENTON NORTH CITY LIMITS TO SR-30 EAST	Reconstruction	5/8/2009	5/30/2013	Charles Blalock & Sons, Inc.	\$23,243,355.66	
0314004	70011-8230-14	CNH674	Polk	SR-314	FROM SR-40 TO SR-33	Resurfacing	6/12/2009	11/15/2009	Talley Construction Company, Inc.	\$1,043,602.06	11/7/2009
0135012	71011-8232-14	CNH506	Putnam	SR-135	FROM NORTH OF DIXIE AVENUE TO JACKSON COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Highways, Inc.	\$789,860.00	7/21/2009

Federal Project Number	State Project Number	State Contract Number	County	Route	Route Termini	Type of Work	Letting Date	Estimated Project Completion Date	Contractor	Contract Amount Recovery Act Portion Only	Open to Traffic Date
TDOT-Let Projects											
0406143	71100-8106-44	CNH610	Putnam	I-40	FROM SMITH COUNTY LINE TO EAST OF SR-56	Resurfacing	5/8/2009	9/30/2009	Highways, Inc.	\$1,694,962.00	9/30/2009
0029071	72001-8297-14	CNH639	Rhea	SR-29	FROM SOUTH OF VANN'S CREEK ROAD/HOYAL ROAD TO SOUTH OF MACEDONIA ROAD	Resurfacing	6/12/2009	9/30/2009	Highways, Inc.	\$503,135.00	9/30/2009
0443003	72009-8204-14	CNH675	Rhea	SR-443	FROM BLEDSOE COUNTY LINE TO SR-30	Resurfacing	6/12/2009	11/15/2009	Thomas Brothers Construction Company, Inc.	\$392,457.00	11/25/2009
0257004	74020-8207-14	CNH554	Robertson	SR-257	FROM SR-49 TO NEAR NEW CUT ROAD	Resurfacing	5/8/2009	9/30/2009	Eubank Asphalt Paving & Sealing	\$724,639.00	6/15/2009
9316009	74950-3543-54	CNJ513	Robertson	North Main Street	Bridge over Sulphur Fork Creek LM 0.85	Bridge Replacement	8/6/2010	12/15/2011	Highways, Inc.	\$805,000.00	9/27/2011
0002093	75004-8210-14	CNH555	Rutherford	SR-2	FROM NORTH OF RUTHERFORD BOULEVARD TO EPPS MILL ROAD	Resurfacing	5/8/2009	9/30/2009	Hoover, Inc.	\$997,594.70	8/25/2009
0011052	75007-8202-14	CNH552	Rutherford	SR-11	FROM WILLIAMSON COUNTY LINE TO WILLIAMSON COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Wright Paving Contractors, Inc.	\$443,974.46	8/20/2009
0102013	75014-8242-14	CNJ502	Rutherford	SR-102	FROM I-24 TO SR-266	Resurfacing	2/5/2010	7/31/2010	LoJac Enterprises, Inc.	\$363,000.00	6/18/2010
0102011	75021-3205-94	CNH709	Rutherford	SR-102	BRIDGES OVER BRANCH, LM 1.89 AND ROCKY FORK CREEK, LM 5.31	Bridge Replacement	6/12/2009	4/30/2010	Jenco Construction, Inc.	\$1,323,912.99	12/3/2010
9317007	75953-3549-94	CNH658	Rutherford	Waldron Road	North of Industrial Drive/Enterprise Boulevard to SR-1 in LaVergne	Widening	10/30/2009	10/3/2012	LoJac Enterprises, Inc.	\$1,000,000.00	
0029069	76001-8275-14	CNH526	Scott	SR-29	FROM WOLF RIVER ROAD TO SOUTH OF GLASSHOUSE ROAD	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$472,801.81	9/30/2009
0052056	76002-8212-14	CNH526	Scott	SR-52	FROM MORGAN COUNTY LINE TO SR-29	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$744,278.61	9/30/2009
0283010	77003-8212-14	CNH710	Sequatchie	SR-283	FROM MARION COUNTY LINE TO SR-8	Resurfacing	6/12/2009	11/15/2009	Thomas Brothers Construction Company, Inc.	\$574,655.00	11/6/2009
0066039	78072-3248-14	CNH593	Sevier	SR-66	FROM NORTH OF NICHOLS STREET IN SEVIERVILLE TO SR-338 (BOYDS CREEK HIGHWAY)	Reconstruction	6/12/2009	11/30/2011	Charles Blalock & Sons, Inc.	\$36,233,803.47	11/30/2011
7800054	78945-3499-94	CNH622	Sevier	OLD NEWPORT HIGHWAY	BRIDGE OVER EAST FORK LITTLE PIGEON RIVER, LM 0.77	Bridge Replacement	5/8/2009	6/15/2010	Charles Blalock & Sons, Inc.	\$459,149.86	12/15/2009
7800056	78946-3404-94	CNH519	Sevier	ROCKY FLATS ROAD	BRIDGE OVER DUNN CREEK, LM 2.29	Bridge Replacement	5/8/2009	6/15/2010	Charles Blalock & Sons, Inc.	\$555,752.50	6/14/2010
7800055	78950-3519-94	CNH594	Sevier	LECONTE STREET	BRIDGE OVER WEST PRONG LITTLE PIGEON RIVER, LM 0.12 IN GATLINBURG	Bridge Replacement	5/8/2009	6/30/2010	Charles Blalock & Sons, Inc.	\$1,217,045.25	10/25/2010
7800053	78950-3520-94	CNH533	Sevier	ROARING FORK EXT. ROAD	BRIDGE OVER ROARING FORK CREEK, LM 0.01 IN GATLINBURG	Bridge Replacement	5/8/2009	11/30/2009	Erby Contractors, Inc.	\$188,104.50	2/8/2010
2401289	79006-8187-44	CNH696	Shelby	I-240	FROM MADISON AVENUE TO I-55 AND ON I-55, FROM NONCONNAH CREEK TO I-240	Resurfacing	6/12/2009	11/15/2009	APAC-Tennessee, Inc.	\$3,785,118.05	11/16/2009
0001236	79011-8262-14	CNH559	Shelby	SR-1	FROM ISABELLE STREET TO WHITE STATION ROAD	Resurfacing	5/8/2009	9/30/2009	Standard Construction Company, Inc.	\$1,029,202.60	9/9/2009
9409156	79960-3526-94	CNJ516	SHELBY	HOLMES STREET	BRIDGE OVER C.S.X. RAILROAD (L.M. 1.09)	Bridge Replacement	10/29/2010	6/30/2012	Chris-Hill Construction Co., LLC	\$292,481.00	
0405135	80001-8182-44	CNH637	Smith	I-40	FROM SR-53 TO PUTNAM COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	LoJac Enterprises, Inc.	\$2,195,244.45	10/2/2009
0076059	81004-3243-14	CNH717	Stewart	SR-76	FROM SR-120 TO EAST OF MONTGOMERY COUNTY LINE	Reconstruction	7/17/2009	10/31/2011	K W Lankford Excavating	\$18,368,239.41	12/22/2011
8100011	81945-3674-17	CNJ501	Stewart	SR-46	Construction of Ferry ramps and landings at the Cumberland River	Construction	8/6/2010	5/31/2011	Parchman Construction Company, Inc	\$475,828.50	5/25/2011
0811107	82001-3171-44	CNH672	Sullivan	I-81	WELCOME CENTER NEAR VIRGINIA STATE LINE	Landscaping	6/12/2009	4/15/2010	East Tennessee Mechanical Contractors, Inc.	\$124,804.32	4/15/2010
0811108	82001-8172-44	CNH694	Sullivan	I-81	FROM SOUTH OF SR-357 TO NORTH OF SR-394	Resurfacing	6/12/2009	11/15/2009	APAC-Atlantic, Inc.	\$4,719,780.50	10/23/2009
0044006	82014-8218-14	CNH545	Sullivan	SR-44	FROM SR-34 TO VIRGINIA STATE LINE	Resurfacing	5/8/2009	9/30/2009	Summers-Taylor, Inc.	\$379,025.50	7/28/2009
0011053	83004-8216-14	CNH638	Sumner	SR-11	FROM DAVIDSON COUNTY LINE TO SOUTH OF KASPER WAY	Resurfacing	5/8/2009	9/1/2009	Rogers Group, Inc.	\$227,465.57	9/30/2009
0041019	83008-8226-14	CNH638	Sumner	SR-41	FROM DICKERSON PIKE TO SR-257	Resurfacing	5/8/2009	9/30/2009	Rogers Group, Inc.	\$1,133,526.71	9/30/2009
0109024	83011-3229-14	CNH711	Sumner	SR-109	FROM THE GALLATIN BY-PASS TO SOUTH OF HOLLIS CHAPEL ROAD	New Construction Road	6/12/2009	10/31/2010	Rogers Group, Inc.	\$9,889,438.51	10/31/2010
0014048	84003-3216-14	CNH643	Tipton	SR-14	FROM NORTH OF SR-206 TO 1.2 MILES EAST OF SR-384	Reconstruction	5/8/2009	11/15/2011	Ford Construction Company	\$13,460,100.10	11/15/2011
0059023	84007-3220-94	CNH579	Tipton	SR-59	BRIDGE OVER LITTLE BEAVER CREEK (DRAINAGE DITCH), LM 24.54	Bridge Replacement	5/8/2009	12/15/2009	Ferrell Paving, Inc.	\$1,301,357.83	6/14/2010
8400069	84020-3405-94	CNH614	Tipton	ANTIOCH HIGHWAY	BRIDGE OVER FLAT CREEK, LM 4.09	Bridge Replacement	5/8/2009	5/15/2010	Dement Construction Company, LLC	\$651,602.36	11/24/2009
8400068	84063-3406-94	CNH713	Tipton	BUCKSNORT ROAD	BRIDGE OVER MATHIS CREEK, LM 1.95	Bridge Replacement	6/12/2009	4/30/2010	Rose Construction, Inc.	\$685,805.25	6/4/2010
8400067	84087-3402-94	CNH712	Tipton	ROBERT JOHNSON ROAD	BRIDGE OVER DRAINAGE CANAL, LM 1.17	Bridge Replacement	6/12/2009	11/15/2009	Rose Construction, Inc.	\$263,431.79	11/13/2009
8400070	84096-3401-94	CNH640	Tipton	PORTERSVILLE ROAD	BRIDGE OVER HEBRON BRANCH, LM 3.38	Bridge Replacement	6/12/2009	12/15/2009	Ronald S. Terry Construction Co., Inc.	\$445,056.10	12/15/2009
0010037	85001-8223-14	CNH686	Trousdale	SR-10	FROM SR-141 TO SOUTH OF SR-25	Resurfacing	6/12/2009	11/15/2009	LoJac Enterprises, Inc.	\$387,031.90	10/19/2009

Federal Project Number	State Project Number	State Contract Number	County	Route	Route Termini	Type of Work	Letting Date	Estimated Project Completion Date	Contractor	Contract Amount Recovery Act Portion Only	Open to Traffic Date
TDOT-Let Projects											
0033075	87001-8260-14	CNH669	Union	SR-33	FROM KNOX COUNTY LINE TO EAST OF MAIN STREET RIGHT	Resurfacing	6/12/2009	11/15/2009	Duracap Asphalt Paving Co, Inc.	\$611,530.76	10/8/2009
0001240	88040-8208-14	CNH639	Van Buren	SR-1	FROM WARREN COUNTY LINE TO WHITE COUNTY LINE	Resurfacing	6/12/2009	9/30/2009	Highways, Inc.	\$292,118.00	9/30/2009
0001237	89001-3229-14	CNH581	Warren	SR-1	FROM CENTERTOWN TO SPRING VALLEY ROAD	New Construction Road	5/8/2009	8/31/2011	Highways, Inc.	\$7,783,503.48	8/31/2011
0127012	89025-8208-14	CNH600	Warren	SR-127	FROM OLD SHELLSFORD ROAD TO SR-30	Resurfacing	5/8/2009	9/30/2009	APAC-Atlantic, Inc.	\$503,546.70	7/9/2009
0001242	89073-8211-14	CNH639	Warren	SR-1	FROM VICTOR J. YOUNG ROAD TO VAN BUREN COUNTY LINE	Resurfacing	6/12/2009	9/30/2009	Highways, Inc.	\$136,279.50	9/30/2009
2860004	89074-3206-94	CNJ517	Warren	SR-286	BRIDGE OVER BIG HICKORY CREEK (L.M. 0.59)	Bridge Repair	10/29/2010	7/31/2012	Highways, Inc.	\$2,042,767.76	
0081017	90009-8235-14	CNH664	Washington	SR-81	FROM SOUTH OF RIDGECREST ROAD TO NORTH OF ANDERSON ROAD	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$569,622.85	11/24/2009
0091033	90011-8217-14	CNH663	Washington	SR-91	FROM LEGION STREET TO SR-34(WB) AND FROM SR-34 TO LEGION STREET (EB)	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$751,994.97	11/13/2009
0107014	90014-8220-14	CNH664	Washington	SR-107	FROM GREENE COUNTY LINE TO SR-81	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$2,294,560.75	11/24/2009
0400023	90016-8214-14	CNH663	Washington	SR-400	FROM NORTH BROADWAY STREET TO WEST MAIN STREET (SB) AND FROM WEST MAIN STREET TO NORTH	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$965,583.04	11/13/2009
0075009	90018-8231-14	CNH664	Washington	SR-75	FROM SOUTH OF SHADDEN ROAD TO NORTH OF I-26	Resurfacing	6/12/2009	11/15/2009	Summers-Taylor, Inc.	\$492,775.75	11/24/2009
9000045	90946-3425-94	CNH524	Washington	BOB DAVIS ROAD	BRIDGE OVER CSX R/R, LM 0.01	Bridge Replacement	5/8/2009	4/30/2010	Summers-Taylor, Inc.	\$867,132.33	5/12/2010
0431011	92001-8230-14	CNH648	Weakley	SR-431	FROM CENTRAL STREET TO SR-22	Resurfacing	6/12/2009	11/15/2009	Ford Construction Company	\$1,414,491.95	11/12/2009
0190009	92018-8215-14	CNH673	Weakley	SR-190	FROM CARROLL COUNTY LINE TO SR-124	Resurfacing	6/12/2009	11/15/2009	Ford Construction Company	\$624,808.00	9/28/2009
0026030	93002-8212-14	CNH714	White	SR-26	FROM EAST OF SR-136 TO WEST OF SR-111	Resurfacing	6/12/2009	11/15/2009	Highways, Inc.	\$589,367.00	11/7/2009
9300039	93039-3405-94	CNH659	White	FANCHER MILL ROAD	BRIDGE OVER TAYLOR CREEK, LM 0.19	Bridge Replacement	6/12/2009	10/10/2010	Simpson Construction Company, Inc.	\$810,176.04	7/29/2010
0001243	93078-8213-14	CNH639	White	SR-1	FROM VAN BUREN COUNTY LINE TO COLE ROAD	Resurfacing	6/12/2009	9/30/2009	Highways, Inc.	\$197,226.50	9/30/2009
0011054	94007-8226-14	CNH552	Williamson	SR-11	FROM MARSHALL COUNTY LINE TO RUTHERFORD COUNTY LINE	Resurfacing	5/8/2009	9/30/2009	Wright Paving Contractors, Inc.	\$111,198.51	8/20/2009
0046013	94017-8214-14	CNH687	Williamson	SR-46	FROM PEWITT ROAD TO NEAR SR-100	Resurfacing	6/12/2009	11/15/2009	LoJac Enterprises, Inc.	\$429,593.10	11/10/2009
0026029	95009-8209-14	CNH629	Wilson	SR-26	FROM NEAR MADDOX-SIMPSON PARKWAY TO EAST OF TAYLOR ROAD	Resurfacing	5/8/2009	9/30/2009	LoJac Enterprises, Inc.	\$794,239.75	9/30/2009
0171024	95063-3219-14	CNH654	Wilson	SR-171	MOUNT JULIET ROAD, FROM DIVISION STREET TO SR-24 (US-70, LEBANON ROAD)	Reconstruction	6/12/2009	5/25/2012	LoJac Enterprises, Inc.	\$8,954,170.36	
										Total Number of Projects	206
										Number of Projects Open to Traffic	195
										Total Recovery Act Funds Awarded	\$427,736,764.64